



ST. MARY'S COUNTY
HEALTH DEPARTMENT

Meenakshi G. Brewster, MD, MPH - Health Officer

Administration, Records & Health Services: 301 - 475 - 4330

Environmental Health: 301 - 475 - 4321

Medical Assistance Transportation: 301 - 475 - 4296

Maryland Relay Service: 1 - 800 - 735 - 2258

Email: smchd.env@maryland.gov

LUGM#: SFDD25-2524

Transmittal Form

Owner/Applicant: Sandcastle Place LLC

Surveyor: LSR(0115-25)

Property Location: 23665 Kingston Creek Road

Tax Map: 35 Grid: 1 Parcel: 148

Section: _____ Lot: 5000-2 District: 8

Subdivision: Kingston

Property ID: 8087318

SMCHD File # _____

Date Received: 04/16/26 Number of Copies: 1

Ok for Sign- OK for Record Set- OK for Perc Preservation- No Objection

Needs Revisions- See Comments

Reviewed/ Sign By: [Signature] HW 4/28/26

Date: 4/21/26

* Plan shows proposed
750 GPD BAT. Only
need 600 GPD BAT. Grant
funding limited to 600 GPD
BAT.



**ST. MARY'S COUNTY
HEALTH DEPARTMENT**

Meenakshi G. Brewster, MD, MPH - Health Officer

Administration, Records & Health Services: 301 - 475 - 4330

Environmental Health: 301 - 475 - 4321

Medical Assistance Transportation: 301 - 475 - 4296

Maryland Relay Service: 1 - 800 - 735 - 2258

Email: smchd.env@maryland.gov

Property ID: 808 7318

Property Address:

Building Permit Site Plan w/ proposed or existing SRA Checklist

General Notes

- ☒ 1. Property ID Block (Tax Map, Block, and Parcel)
- ☒ 2. Septic system sized for 600 GPD
- ☐ 3. Health Dept. SRA Note
- ☒ 4. Comprehensive Water and Sewer Plan (expanded note req'd with waiver requirement)
- ☒ 5. "Well or Septic within 100 feet"
- ☒ 6. Type of water supply
- ☒ 7. Water/Sewer Categories Listed and correct
- ☒ 8. BAT O&M Note
- ☐ 9. Dug well/Privy proposed, construction notes
- ☐ 10. Dug well/Privy proposed, Amish/Mennonite note

Septic System

- ☒ 1. Pump Pit Shown (if required) & labeled
- ☒ 2. Tank 10 ft from structures and labeled
- ☐ 3. Tank/BAT must be tar coated
- ☒ 4. Drainfields parallel to contours & equal in length
- ☒ 5. Drainfield length correct
- ☒ 6. Drainfields 10 ft apart
- ☒ 7. Replacement systems shown
- ☐ 8. Force main needs to be sleeved
- ☒ 9. >10 ft from pools and property lines
- ☒ 10. Septic tank or BAT sized for 600 GPD

Sewage Reserve Area

- ☒ 1. SRA designated
- ☒ 2. SRA matches record plat
- ☒ 3. SRA correct size (1+1 or 10,000 sf)

- ☒ 4. Perc holes identified and correctly labeled
- ☒ 5. Topography (2' contours)
- ☒ 6. >25 ft from slopes greater than or equal to 25% (when 25% slope is downgrade of SRA)
- ☒ 7. > 100 ft from streams, tidal waters, ponds
- ☒ 8. >25 ft from drainage easements, swales, non-tidal wetlands
- ☒ 9. >25 ft from drywells, all SWM
- ☒ 10. >50 ft from drilled wells
- ☒ 11. >100 ft from shallow wells
- ☒ 12. >10 ft from proposed house site and property lines
- ☒ 13. > 10 ft from pools
- ☒ 14. >15 ft from Right of Ways
- ☒ 15. Show 300 linear ft of trench

☒ 16. Revise easement as indicated

Well Site

- ☒ 1. > 50 ft from all SRA/septics (drilled well)
- ☒ 2. >100 ft from all SRA/septics (shallow well)
- ☒ 3. 10 ft from property lines
- ☒ 4. >30 ft from house site
- ☒ 5. > 15 ft from right of ways
- ☒ 6. Well site accessibility
- ☒ 7. Water line/connection to structure
- ☒ 8. Existing well sites (abandonment letter required)

Other Requirements

- ☒ 1. North Arrow
- ☒ 2. House/structure location
- ☒ 3. Driveways/Right of Ways labeled
- ☒ 4. Health Dept Approval Block
- ☒ 5. Vicinity Map
- ☒ 6. Scale
- ☒ 7. Surveyor's Stamp and Signature (check that license is valid)
- ☒ 8. Waiver request required

- ☐ 1. Mound Orientation Correct
- ☐ 2. Design Flow (GPD)
- ☐ 3. Infiltration Rate & Linear Loading Rate
- ☐ 4. General Note referencing mound design to engineered mound plans (include date on plans and engineer name)
- ☐ 5. Pump pit is sealed coat to be watertight by manufacturer
- ☐ 6. Disturbance Note
- ☐ 7. Note about soils not being wet
- ☐ 8. 25 foot no compaction zones shown
- ☐ 9. Observation ports shown
- ☐ 10. Effluent filter required
- ☐ 11. Turn ups shown
- ☐ 12. System Profile (w/ risers coming to ground surface)
- ☐ 13. Control Panel must be installed at least 30 in above grade
- ☐ 14. Design Packet and Site Plan Match

Comments: NA

RC 4/21/26